

**New Castle Water Transmission Main Improvements  
Progress Report - November 23, 2020**

**PUNCH LIST ITEMS BEING COMPLETED**

Representatives of the Town of New Castle, N. Granese & Sons, Inc. NHDOT, and Underwood Engineers, Inc. completed the Substantial Completion Site Walk on Tuesday November 17, 2020. This resulted in a punch list of 18 items having a value of \$13,800. Granese and their sub-contractor Pavex, Inc. began work on the punch list this past Friday and are planning to complete most of it by Wednesday 11/25/20, weather permitting.

Hydrant flow testing work was completed on Tuesday November 17<sup>th</sup> by Underwood staff working with Town of New Castle DPW. Underwood is analyzing the field data for presentation to the Select Board and the Water and Sewer Commission. As soon as weather and availability of staff permit, the Town will be color coding the hydrants based on the fire flow available at each hydrant. This will aid the Fire Departments of New Castle and Portsmouth in fighting fires by providing them an estimate of how much water they can expect to get out of a particular fire hydrant.

Sorry, no new pictures this week.

N. Granese & Sons, Inc. and Underwood Engineers, Inc. thank you all for your patience and understanding during construction over the past six months.

**Construction Hotline: 603-436-6192 (Note Change)**  
(for general inquiries, questions, and complaints)